BILL NO. S-83-03- 46

SPECIAL ORDINANCE NO. S- 74-83

AN ORDINANCE approving Change Order No. 1 for Resolution No. 368-82, Spy Run, Elizabeth Street Storm Sewer Repair, Federal Emergency Agency Damage Survey Report #044897, in connection with the Board of Public Works.

BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF FORT WAYNE, INDIANA:

SECTION 1. That Change Order No. 1, Resolution 368-82, Spy Run, Elizabeth Street Storm Sewer Repair, Federal Emergency Management Agency Damage Survey Report #044897, with Earth Construction & Engineering, Inc., in connection with the Board of Public Works, for:

> Necessity for change: Items 1 & 2: Actual pipe measurements; Item 3: Maximum pay quantity based upon OD of pipe + 30 x length x avg. depth. Item 5A: Addition inlet with curb opening needed at southeast corner. Original curb opening structure not possible due to utility conflict. Items 6 & 6A: 14" Deep Strength Asphalt was required in accordance with DSE #044897. The presence of utilities required that the trench be opened much wider than anticipated and more asphalt and more asphalt replacement was necessary. Items 8 & 9: Actual curb & sidewalk measurements. Time extension needed to allow for restoration of Spring of 1983;

involving a net increase in the amount of Five Thousand Fifty-Eight and 27/100 Dollars ($5,058.27), all as more particularly set forth in the specifications, and which is on file with the Office of the Board of Public Works, and is by reference incorporated herein, made a part hereof and is hereby in all things ratified, confirmed and approved.

SECTION 2. That this Ordinance shall be in full force

and effect from and after its passage and any and all necessary approval by the Mayor.

_____
Councilmember

APPROVED AS TO FORM
AND LEGALITY

_____
Bruce O. Boxberger, City Attorney

Read the first time in full and on motion by Scruggs, seconded by Talarico, and duly adopted, read the second time by title and referred to the Committee City Utilities (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on _____, the _____ day of _____, 19___, at _____ o'clock ___.M.,E.S.T.

DATE: 3-22-83

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Read the third time in full and on motion by Scruggs, seconded by DaQuinta, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT	TO-WIT:
TOTAL VOTES	9				
BRADBURY	✓				
BURNS	✓				
EISBART	✓				
GiaQUINTA	✓				
SCHMIDT	✓				
SCHOMBURG	✓				
SCRUGGS					
STIER	✓				
TALARICO	✓				

DATE: 4-12-83

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (~~ZONING MAP~~) (~~GENERAL~~) (ANNEXATION) (SPECIAL) (~~APPROPRIATION~~) ORDINANCE (~~RESOLUTION~~) NO. S-74-83 on the 12th day of April, 1983.

ATTEST:

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

(SEAL)

Barry A. Talarico
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 12th day of April, 1983, at the hour of 11:20 o'clock A.M.,E.S.T.

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Approved and signed by me this 15th day of April 1983, at the hour of 10 o'clock A.M.,E.S.T.

Win Moses
WIN MOSES, JR. - MAYOR

Memorandum

To Board of Public Works thru Philip R. Boller Date January 7, 1982

From C. Duane Embury, P.E., Chief Water Pollution Control Engineer

Subject SPY RUN - ELIZABETH STREET STORM SEWER REPAIR DSR #044897
RES. #368-1982 P.O. A-23747 W.O. #79046

COPIES TO:

Brown
File
Chrono

Attached for your review, approval and submittal to City Council is Change Order #1 for subject project in the amount of $5058.27. As noted on Sheet 3, the numerous utilities within this intersection required removal and replacement of considerably more asphalt than originally anticipated, in addition to increasing other unit items.

Please direct any questions to Bill Shininger or the undersigned.

C. Duane Embury

C. Duane Embury, P.E.
Chief Water Pollution Control Engineer

CDE/BS/ds

Attachment

Approved 1/10/83
P R Boller

BOARD OF PUBLIC WORKS
RECEIVED
JAN 10 1983

Council

CHANGE ORDER

Change Order No. 1
Project No. DSR# 044897
Name of Project: Spy Run/Elizabeth Storm Sewer

Resolution No. 368-1982
Board Order No. 58-82
Date: 1-3-82

To: Earth Construction & Engineering, Inc.
(Contractor)

72-212-14
3/2/83

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change Description	Unit Price	Change in Contract Price Decrease	Increase
		SEE ATTACHED SHEET 2 OF 3			
			Total Decrease	3187.92	
			Total Increase		8246.19
		Net (~~Decrease~~)(Increase)	Contract Price		5058.27

The sum of $ 5058.27 is hereby (added to)(~~deducted~~ from) the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	$ 25,027.50
Current Contract Price Adjusted by Previous Change Order	$ 25,027.50
New Contract Price including this Change Order	$ 30,085.77

The time provided for completion in the contract for this project is (~~unchanged~~)(increased) (~~decreased~~) by 75 calendar days due to this Change Order. The date for completion of all work shall be May 15, 1983. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Clarence Embry — Chief Engineer — Date Jan 10, 1983

Accepted by: Michael C Earnhart — Contractor — Date JAN 10, 1983

Approved by: D R Ballard — City Engineer — Date JAN. 10, 1983

Approved by: [signature] — Owner — Date March 2, 1983

Barry R. Collins

Attested by: Sandra E Kennedy — Clerk — Date March 2, 1983.

ATTACHMENT TO CHANGE ORDER

SPY RUN AVENUE - ELIZABETH STREET STORM SEWER
DSR # 044897 RESOLUTION #368-1982
EARTH CONSTRUCTION & ENGINEERING, INC., CONTRACTOR

Item No.	Quantity	Description of Change Description	Unit Price	Change in Contract Price Decrease	Increase
1	3.2 L.F.	12" RCP CL. IV	$ 27.60	$ 88.32	
2	4.7 L.F.	18" RCP CL. IV	48.65		$ 228.66
3	86.2 C.Y.	STONE BACKFILL	8.00	689.60	
5A	1 EA.	TYPE I-C Inlet	875.00		875.00
6	100 S.Y.	10" DEEP STRENGTH ASPHALT	24.10	2410.00	
6A	203.2 S.Y.	14" DEEP STRENGTH ASPHALT	31.33		6366.26
8	23.7 L.F.	CITY OF FORT WAYNE TYPE III			
		CONCRETE CURB	15.25		361.43
9	21.55 S.Y.	6" CONCRETE SIDEWALK	19.25		414.84
		Total Decrease		$ 3187.92	
		Total Increase			$ 8246.19
		Net (~~Decrease~~)(Increase) Contract Price			$ 5058.27

Change Order No. 1

Resolution No. 368-82

Board Order No. 58-82

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: Items 1 & 2: Actual pipe measurements

Item 3: Maximum pay quantity based upon OD of pipe + 30 x length x avg. depth.

Item 5A: Addition inlet with curb opening needed at southeast corner. Original curb opening structure not possible due to utility conflict.

Items 6 & 6A: 14" Deep Strength Asphalt was required in accordance with DSE # 044897. The presence of utilities required that the trench be opened much wider than anticipated and more asphalt replacement was necessary.

Items 8 & 9: Actual curb & sidewalk measurements. Time extension needed to allow for restoration in Spring of 1983.

2. Will proposed change alter size of the project? Yes X No

If yes, explain

In cost only

3. Affect on operation and maintenance cost of this project:

Additional asphalt will allow less possitility of settlement of pavement.

Additional type I-C Inlet will give less chance of clogging from leaves.

William Shininger Jan 4, 1982

William Shininger, P.E. Project Engineer

BILL NO. S-83-03-46

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN ORDINANCE approving Change Order No. 1 for Resolution No. 368-82, Spy Run, Elizabeth Street Storm Sewer Repair, Federal Emergency Agency Damage Survey Report #044897, in connection with the Board of Public Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE do PASS.

VICTURE L. SCRUGGS, CHAIRMAN Victure L Scruggs

SAMUEL J. TALARICO, VICE CHAIRMAN Samuel J. Talarico

DONALD J. SCHMIDT

MARK E. GiaQUINTA Mark E. GiaQuinta

PAUL M. BURNS Paul M. Burns

4-12-83

DATE CONCURRED IN CHARLES W. WESTERMAN, CITY CLERK

Admn. Appr. _____

DIGEST SHEET

6223
S-83-03-46

TITLE OF ORDINANCE Change Order #1, Res. 368-82 - Spy Run - Elizabeth Street Storm ~~Sewer Repair~~

DEPARTMENT REQUESTING ORDINANCE Board of Public Works

SYNOPSIS OF ORDINANCE Necessity for change: Items 1 & 2: Actual pipe measurements

Item 3: Maximum pay quantity based upon OD of pipe + 30 x length x avg. depth.

Item 5A: Addition inlet with curb opening needed at southeast corner. Original curb opening structure not possible due to utility conflict.

Items 6 & 6A: 14" Deep Strength Asphalt was required in accordance with DSE # 044~~987~~897. The presence of utilities required that the trence be opened must wider ~~than anticipated and more asphalt and more asphalt replacement was necessary.~~
Items 8 & 9: Actual curb & sidewalk measurements. Time extension needed to allow for restoration of Spring of 1983.

Earth Construction & Engineering, Inc. is the Contractor. Federal Management Agency Damage Report #044897.

EFFECT OF PASSAGE Additional asphalt will allow less possibility of settlement of pavement. Additional type I-C inlet will give less chance of clogging from leaves.

EFFECT OF NON-PASSAGE

MONEY INVOLVED (DIRECT COSTS, EXPENDITURES, SAVINGS) Increase $5,058.27

ASSIGNED TO COMMITTEE (PRESIDENT)